



VIA EMAIL ONLY

September 25, 2023

**FREEMAN STREET WATER MAIN IMPROVEMENTS**

**BOROUGH OF ROSELAND  
ESSEX COUNTY, NEW JERSEY**

**Our File No. RL-179**

**CLARIFICATION NO. 2**

- 1. Shall the trench be restored with 6 inches of base course or 4 inches base course and 2 inches of surface course?*

The trench shall be restored with 2 inches of 9.5M64 surface course and 4 inches of 19M64 base course according to the Pipe Trench detail in the plans.